

Cluff Crossing over Policy Brook Bi-Weekly Progress Report September 4, 2009

This report identifies work associated with the Cluff Crossing bridge project. Below is a summary of work that the contractor, J Parker, completed in the last 2 weeks and anticipated work to be performed in the next 2 weeks.

Last 2 Weeks

- Fairpoint completed their relocation work.
- Progress has been slow due to the work by Fairpoint and National Grid.
- Some progress has been made on preparing for the installation of the diversion piping.

This week the water line relocation was the focus and the relocation is schedule to be completed 9/4/09.



Next 2 Weeks

- Installation of Diversion piping.
- Excavation for placement of footings and mud slab.
- Placement of footings is tentatively scheduled for Friday 9/11/09